

## Annual Road Maintenance Program 2024-25

This document was last updated on **25th October 2024**. We aim to update the PDF on the website every month during the program.

We are still awaiting confirmation of construction dates for our Full Resurfacing programme. We will update this document once this information has been received from our contractors.

Residents on each road will be contacted directly prior to works beginning with exact dates, and advanced warning signs will be placed in the vicinity of the works to keep residents informed.

### About the program

Each year, Wokingham Borough Council invests millions of pounds repairing roads across the borough through its annual maintenance program. Roads are assessed and monitored throughout the year using a range of techniques, which informs the plan for the coming year.

We have four types of treatment and resurfacing that we use:

- Full resurfacing is a more extensive treatment, which involves removing layers of a worn-out road surface and replacing this with new material.
- Surface dressing adds protection to the carriageway surface, sealing it from water while also enhancing its skid resistance. This protection can extend the life of the carriageway surface by up to 10 years.
- Asphalt Preservation is a cost-effective preventative treatment, which adds protection to the carriageway surface. A bituminous sealant is applied to the road surface, which seals cracks and prevents pothole formation. This protection can extend the life of the carriageway surface by up to 5 years.

We will also be carrying out some additional works on footpaths and roads this year. This document contains the planned works for 2024-25, although dates are subject to change.



## Surface Dressing

Reference	Road Name	Ward	Start Date	End Date	Status
9567	<b>U7872/2 - COLEMANS MOOR ROAD</b> (Dead end off Sandford Ln, all)	Loddon	2025/26	2025/26	Postponed
8860	<b>WOOSEHILL SPINE ROAD</b> (A329 to Emmview Close, both lanes)	Woosehill	2025/26	2025/26	Postponed
8301	<b>CHATTERIS WAY</b> (Kennsington Close to Wimblington Drive)		2025/26	2025/26	Postponed
8297	<b>KILNSEA DRIVE</b> (Hornbeam Drive to East of Kitwood Drive)		2025/26	2025/26	Postponed
9587, 10303	<b>U8081/1 - CRAZIES HILL</b> (Gibstroude Fm to Highfield Rd)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9838, 9506	<b>C8702/20 - MILLEY LANE</b> (Woodlands Joint to RBWM Boundary)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9391	<b>A4/141 - NEW BATH ROAD</b> (Firgrove to Mumbery Hill)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
10331, 10332	<b>U7776/31 - PARK VIEW DRIVE NORTH (All)</b> <b>U7776/27 - KINGSLEY CLOSE (All)</b> <b>U7776/27 - ST PATRICKS AVENUE (All)</b>	Charvil	Completed	Completed	Completed
11909	<b>CHARVIL HOUSE ROAD</b> (Fairway Dr west to end of adopted cul-de-sac)	Charvil	Completed	Completed	Completed
9568	<b>U7874/20 - WHISTLEY MILL LANE</b> (E478979 N174457 to E478390, N174745)	Hurst	Completed	Completed	Completed
9574	<b>U7G73/7 - TAPE LANE</b> (A321 Broadwater Ln to School Rd)	Hursy	Completed	Completed	Completed
9583	<b>U8072/7 - POUND LANE</b> (Nelsons Ln to Lines Road)	Hurst	Completed	Completed	Completed
3292	<b>U7674/22 - RADCOT CLOSE (All)</b>	Woodley	Completed	Completed	Completed
10325	<b>U7470/18 - KINGSDOWN CLOSE (All)</b>	Hillside	Completed	Completed	Completed
10324	<b>U7470/1G - RICHBOROUGH CLOSE (All)</b>	Hillside	Completed	Completed	Completed
10323	<b>U7470/21 - BYRETON CLOSE (All)</b>	Hillside	Completed	Completed	Completed
3248	<b>U7470/20 - HIGHFIELDS (All)</b>	Hillside	Completed	Completed	Completed



8861	<b>U7470/22 - SPRINGDALE (All)</b>	Hillside	Completed	Completed	Completed
10322	<b>U7470/23 - LAUNCESTONE CLOSE (All)</b>	Hillside	Completed	Completed	Completed
10308	<b>U7570/7 - RAVENGLASS CLOSE (All)</b>	Maiden Erlegh	Completed	Completed	Completed
10307	<b>U7570/22 - MAWBRAVY CLOSE (All)</b>	Maiden Erlegh	Completed	Completed	Completed
10306	<b>U7570/23 - HARRINGTON CLOSE (All)</b>	Maiden Erlegh	Completed	Completed	Completed
10305	<b>U7570/68 - GOSFORTH CLOSE (All)</b>	Maiden Erlegh	Completed	Completed	Completed
10309	<b>U7570/24 - ALLONBY CLOSE (All)</b>	Maiden Erlegh	Completed	Completed	Completed
10304	<b>U7570/G - EGREMONT DRIVE (All)</b>	Maiden Erlegh	Completed	Completed	Completed
9309	<b>U7570/8 - SELLAFIELD WAY (All)</b>	Maiden Erlegh	Completed	Completed	
3692	<b>C7620/5 - RUSHEY WAY</b> (Carshalton Way to B3270 Lower Earley Way/Mill Ln rbt)	Hawkedon/Hillside e /Maiden Erlegh	Completed	Completed	Completed
10298	<b>U7671/27 - TOSELAND WAY</b> (Mill Ln to No. 10 Toseland Way)	Maiden Erlegh	Completed	Completed	Completed
9556	<b>U7565/3 - CASTLE HILL</b> (Farley Hill, Swallowfield Rd to Priest Hill)	Swallowfield	Completed	Completed	Completed
9555	<b>U7564/G - CHURCH LANE</b> (Church Rd to Castle Rd = All)	Swallowfield	Completed	Completed	Completed
9558	<b>U7567/3 - CHURCH LANE</b> (Arborfield, dead end from Lavender Cottage to The Old Rectory)	Arborfield	Completed	Completed	Completed
10328	<b>U7667/2 - ANDERSON CRESCENT (All)</b>	Arborfield	Completed	Completed	Completed
10327	<b>U7667/3 - EMBLEN CRESCENT (All)</b>	Arborfield	Completed	Completed	Completed

**Surface Dressing (Continued)**

Reference	Road Name	Ward	Start Date	End Date	Status
10326	<b>U7667/1 - LINK WAY (All)</b>	Arborfield	Completed	Completed	Completed
3672	<b>U7G65/60 - ST JAMES ROAD</b> (Barkham Ride to Roycroft Ln, including cul-de-sac nos 5-21)	Finchampstead North	Completed	Completed	Completed
8836	<b>U8265/3 - NINE MILE RIDE</b> (Service road Kingsbridge Cottages; excluding layby)	Wokingham Without	Completed	Completed	Completed
10333	<b>U8067/G - REEVES WAY (All)</b>	Evendons	Completed	Completed	Completed
10335	<b>U8068/24 - ORMONDE ROAD (All)</b>	Emmbrook	Completed	Completed	Completed
10319	<b>U8068/35 - PERKINS WAY (All)</b>	Emmbrook	Completed	Completed	Completed
3290	<b>U8068/1G - MANSFIELD ROAD (All)</b>	Emmbrook	Completed	Completed	Completed
7900	<b>A321 - TWYFORD ROAD</b> (Bell Foundry Rd to Lines Rd)	Hurst	Completed	Completed	Completed
3714	<b>U7870/12 - WINNERSH GATE (All)</b>	Winnersh	Completed	Completed	Completed
9504	<b>C8701/55/A - WARREN HOUSE ROAD</b> (Rushtons Fm/northern end of A329M embankment to B3034 Forest Rd)	Hurst	Completed	Completed	Completed
8278	<b>B3034/15 - FOREST ROAD</b> (Binfield Rd to Foxley Ln)	Hurst	Completed	Completed	Completed
10300	<b>C771G/35 - CHURCH HILL</b> (B3030 Davis St to Castle PH)	Hurst	Completed	Completed	Completed
10337	<b>U8364/2G - WILTSHIRE AVENUE</b> (no. 6 Bracknell Forest bdy to Ellis Rd)	Wokingham Without	Completed	Completed	Completed
9501	<b>C8606/10 - EASTHAMPSTEAD ROAD</b> (Redlake Ln to Old Wokingham Road)	Wokingham Without	Completed	Completed	Completed

**Surface Dressing (Continued)**

Reference	Road Name	Ward	Start Date	End Date	Status
8295	<b>D7710/50 - BLAKES ROAD</b> (Victoria Rd Wargrave to A4 at Queen Victoria PH)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9492, 9491	<b>C7722/10 - HIGHFIELD Road</b> (Camp Mohawk to Hatch Gate Ln, West from Keepers Cottage)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9492, 9491	<b>C7722/10 - HIGHFIELD Road</b> (Camp Mohawk to Hatch Gate Ln, West from Keepers Cottage)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9569	<b>U7878/27 - WATERMANS WAY</b> (Northern end beyond river bridge)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9342	<b>A321/5G0 - WARGRAVE ROAD</b> (Willow Lane North towards Henley for 178m)	Remenham, Wargrave and Ruscombe	Completed	Completed	Completed
9474	<b>C7614/G0 - MILL LANE</b> (E476944.52, N170153.41 to E476731.55, N170309.29; Other side of hump bridge)	Hawkedon/W innersh	Completed	Completed	Completed
9410	<b>B3270/55 - LOWER EARLEY WAY</b> (Mill Ln rbt to Meldreth Way rbt)	Hawkedon	Completed	Completed	Completed
9834	<b>U7570/56 - FORDHAM WAY</b> (All plus spur into Chittering Cl)	Hawkedon	Completed	Completed	Completed
9473	<b>C7612/10 - CUTBUSH LANE</b> (Bradmore Way jnt to Kensington Cl)	Hawkedon	Completed	Completed	Completed
9538, 9540	<b>U6G67/1 - KYBES LANE</b> (470013.95 168617.74 to 469832.99 168375.10) (469439.94 167552.66 to 469464.51 167646.28)	Shinfield South	Completed	Completed	Completed
9551	<b>U7266/1 - HYDE END LANE</b> (Fullbrook Ave to Ryeish Ln)	Shinfield South	Completed	Completed	Completed
9423	<b>U7266/1 - HYDE END ROAD</b> (No. 31 to N.51)	Shinfield	Completed	Completed	Completed
9420	<b>B3349/130 - BASINGSTOKE ROAD</b> (Beech Hill Road to Barracks Lane)	Spencers Wood	Completed	Completed	Completed



## Surface Dressing (Continued)

Reference	Road Name	Ward	Start Date	End Date	Status
9547, 9548	<b>U7264/3 - TROWES LANE</b> (The Street to Charlton Ln) (Springalls Farm to Part Ln)	Swallowfield	Completed	Completed	Completed
10317	<b>U7G68/67 - TRAFALGAR CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10316	<b>U7G68/66 - CRECY CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10315	<b>U7G68/65 - MONS CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10318	<b>U7G68/36 - MINDEN CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10314	<b>U7G68/64 - DUNKIRK CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10313	<b>U7G68/63 - DIEPPE CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10312	<b>U7G68/62 - JUTLAND CLOSE (All)</b>	Evendons	Completed	Completed	Completed
10311	<b>U7G68/31 - BLENHEIM CLOSE (All)</b>	Evendons	Completed	Completed	Completed
3702	<b>U7G68/32 - AGINCOURT CLOSE (All)</b>	Evendons	Completed	Completed	Completed
3706	<b>U7G68/18 - CULLODEN WAY (All)</b>	Evendons	Completed	Completed	Completed
10846	<b>U7163/5 - CORFIELD CLOSE</b> (Finchampstead)	Finchampstead	Completed	Completed	Completed



### Surface Dressing (Continued)

Reference	Road Name	Ward	Start Date	End Date	Status
3679	<b>U8263/5 - WELLESLEY DRIVE (All)</b>	Wokingham Without	Completed	Completed	Completed
11991	<b>EMMBROOK ROAD</b> (Lowther Rd to no. 11 Emmbrook Rd)	Emmbrook	Completed	Completed	Completed
3703	<b>U7G68/17 - RIDING WAY</b> (Somerset Cl to hammerhead)	Evendons	Completed	Completed	Completed
9593	<b>U826G/110 - BINFIELD ROAD</b> (B3034 Forest Rd to Diamond Jubilee Way, including 60m section prior to Bridge)	Hurst	Completed	Completed	Completed
9566	<b>U7870/8 - WATMORE LANE</b> (Grovelands Avenue (northside to cover junction) to bollards by Wheatfield school)	Winnersh	Completed	Completed	Completed

**Full Resurfacing**

Road	Area	Time of work	Start date	End date	Status
<b>13025 - BEARWOOD ROAD</b>	New Rd to Harvest Drive	Nights	Completed	Completed	Completed
<b>6052 - READING ROAD</b>	Old Forest Road to Simons Lane	Nights	Completed	Completed	Completed
<b>12162 - READING ROAD</b>	Woosehill Roundabout	Nights	Completed	Completed	Completed
<b>10281 - NORTHWAY</b>	Tamar Way to Spine Road	Nights	Completed	Completed	Completed
<b>10282 - NORTHWAY</b>	Agate Close to Diamond Way	Nights	Completed	Completed	Completed
<b>2855 - WELLINGTON ROAD (Patching Only)</b>	Elms Rd to Station Link	Nights	Completed	Completed	Completed
<b>9479 - CROCKHAMWELL ROAD</b>	Lytham Road to Arundel Road	Nights	Completed	Completed	Completed
<b>9445 - SONNING LANE</b>	Blue Coats School to Pearson Road	Nights	Completed	Completed	Completed
<b>9478 - TOSELAND WAY</b>	Rushey Way to Mill Lane	Nights	Completed	Completed	Completed
<b>10336 - MURDOCH ROAD</b>	All	Days	Completed	Completed	Completed
<b>8302 - NORREYS AVENUE</b>	Mylne Square to Barrett Crescent	Days	Completed	Completed	Completed
<b>9441 - ARBORFIELD ROAD</b>	Oatlands Road to No 20 Arborfield Road	Days	Completed	Completed	Completed
<b>13027 – A321 WOKINGHAM ROAD</b>	A329 Bridge to Bell Foundry Lane	TBC	Completed	Completed	Completed
<b>10847 – RUSHEY WAY</b>	Beech Lane to Carshalton Way	TBC	Completed	Completed	Completed
<b>9535 – CHURCH LANE</b>	3 Mile Cross, Hayes Drive to Basingstoke Rd	TBC	Completed	Completed	Completed
<b>10379 - A329(M)/80 - A329(M) COUNTY MOTORWAY</b>	Winnersh to Coppid Beech	Nights	22 <sup>nd</sup> October 2024	25 <sup>th</sup> October 2024	Completed
<b>10384 - A329(M) COUNTY MOTORWAY</b>	Coppid Beech to Winnersh	Nights	22 <sup>nd</sup> October 2024	25 <sup>th</sup> October 2024	Completed
<b>7899 – HIGH STREET</b>	Wargrave, George & Dragon PH to no. 115	TBC	TBC	TBC	Awaiting confirmation from contractor





## Asphalt Preservation

<b>Road Name</b>	<b>Area</b>	<b>Start Date</b>	<b>End Date</b>	<b>Status</b>
<b>8302 - NORREYS AVENUE</b>	Mylne Square to Elizabeth Road	Completed	Completed	Completed
<b>7924- A329/565 - READING ROAD</b>	Ferndale Crescent to Holt Lane	Completed	Completed	Completed
<b>8300 - EASTHEATH AVENUE</b>	All	Completed	Completed	Completed
<b>8302 - SIMONS LANE</b>	A329 Reading Road to Larkspur Close	Completed	Completed	Completed
<b>8293 - WESTLANDS AVENUE</b>	St Barnabas Road to A327 Shinfield Road	Completed	Completed	Completed
<b>8298 - BROOKERS HILL</b>	All	Completed	Completed	Completed
<b>8280 - WALTHAM ROAD</b>	Hinton Road to Hungerford Lane	Completed	Completed	Completed
<b>7916 - WHITE HILL</b>	A321 Wargrave Road to White Hill House	Completed	Completed	Completed
<b>8297 - KILNSEA DRIVE</b>	All including Flamborough Close	Completed	Completed	Completed
<b>8301 - CHATTERIS WAY</b>	Meldreth Way to Kensington Close	Completed	Completed	Completed
<b>2855 - WELLINGTON ROAD</b>	Elms Road to Station Junction	Completed	Completed	Completed